



# Town of Palm Beach Shores

## Undergrounding Overhead Power & Communications Utilities

### Current Installation Schedule As of January 28, 2019 Will Be Updated as Necessary

Loops, Transformers and Conversions				
Locations	Conduit Boring		Equipment Installation	
Streets	Start	Complete	Sart	Complete
Linda / Bravado	1/15/2019	2/26/2019	2/26/2019	4/2/2019
Claremont / Tacoma	2/26/2019	4/16/2019	4/16/2019	5/21/2019
Edwards / Cascade	4/16/2019	6/4/2019	6/4/2019	7/9/2019
Blossom / Sandal	6/4/2019	7/23/2019	7/23/2019	8/27/2019
Bamboo / Beach	7/23/2019	9/10/2019	9/10/2019	10/15/2019
Inlet / Inlet Parkway	9/10/2019	10/29/2019	10/29/2019	12/3/2019
Feeders				
Locations	Conduit Boring		Equipment Installation	
Streets	Start	Complete	Sart	Complete
Park-Bamboo-Atlantic-Inlet	1/15/2019	2/12/2019	2/12/2019	3/19/2019
Lake Dr	2/12/2019	3/19/2019	3/19/2019	4/23/2019
Park-Beach-Ocean	3/19/2019	4/23/2019	4/23/2019	5/28/2019
Ocean-Sandal-Blossom-Lake	4/23/2019	5/28/2019	5/28/2019	7/2/2019
Excludes Delays from FPL or Weather.				