



Current Installation Schedule

Loops, Transformers and Conversions				2/26/2019	
Locations	Conduit Boring		Equipment Installation		
Streets	Start	Complete	Sart	Complete	
Linda / Bravado	1/15/2019	3/5/2019	3/5/2019	4/16/2019	
Claremont / Tacoma	3/5/2019	4/16/2019	4/16/2019	5/28/2019	
Edwards / Cascade	4/16/2019	5/21/2019	5/21/2019	7/2/2019	
Blossom / Sandal	5/21/2019	6/25/2019	6/25/2019	8/6/2019	
Bamboo / Beach	6/25/2019	7/30/2019	7/30/2019	9/10/2019	
Inlet / Inlet Parkway	7/30/2019	9/3/2019	9/3/2019	10/15/2019	
Feeders					
Locations	Conduit Boring		Equipment Installation		
Streets	Start	Complete	Sart	Complete	
Park-Bamboo-Atlantic-Inlet	1/15/2019	3/22/2019	3/22/2019	5/10/2019	
Lake Dr	3/22/2019	5/3/2019	5/3/2019	6/7/2019	
Park-Beach-Ocean	5/3/2019	6/14/2019	6/14/2019	7/12/2019	
Ocean-Sandal-Blossom-Lake	6/14/2019	7/26/2019	7/26/2019	8/23/2019	
Excludes Delays from FPL or Weather.					